

Project Note

Contract No. DACA85-95D-0018 Project: Annette Island		FINAL		Page 1 DC#AKT-J07-05M314-G01-0049	
Confirmation of:		Conference Teleconference	Date Held: ce Date Issued:	12 June 2001 22 June 2001	1:30 p.m. (Alaska)

Commination of.	Ш	Comerence	Date Held.	12 Julie 2001 1	.50 p.m. (Alaska)
	\boxtimes	Teleconference	Date Issued:	22 June 2001	
		Other:	Prepared by:	Jacobs Engineering (Group Inc.
			Place:	Anchorage, Alaska	
Subject: MOU Work Group Biweekly Teleconference – Annette Island					

Participant	Organization	Phone
Dokoozian, Lyn	Jacobs Engineering Group Inc.	907-751-3349
Gunyah, Ed	Bureau of Indian Affairs	907-886-7738
Johnston, Robert	U.S. Army Engineer District-Alaska	907-753-5664
Phillips, Tammy	U.S. Army Engineer District-Alaska	907-753-5550
Ridolfi, Bruno	Ridolfi Engineers (for MIC)	206-682-7294
Slagle, Kathy	U.S. Army Engineer District-Alaska	907-753-5664



Project Note

Engineers and Constructors

ALASKA OPERATIONS

Contract No. DACA85-95D-0018 Project: Annette Island

Page 2 DC#AKT-J07-05M314-G01-0049

MEETING MINUTES

Action Required By	Agenda Item No.	Discussion	
		These are the notes from the MOU Work Group Biweekly Teleconference.	
		Agenda:	
		1.0 Roll Call	
		2.0 Agency Information and Schedules	
		2.1 BIA 2.2 FAA 2.3 MIC 2.4 USAED 2.5 USCG	
		3.0 Action List	
		4.0 Discussions and New Issues	
		5.0 Newsletter Articles/Website Update	
		6.0 Teleconference/Meeting Schedule	
		7.0 Closure	
	1.0	Roll Call – (see attendee list above)	
	2.0	Agency Information and Schedules	
	2.1	BIA – (Gunyah)	
		Planning to do site investigation at the Roads Shop. Waiting on estimate from Ridolfi Engineers.	
	2.2	FAA – (Not Present)	
	2.3	MIC – (Ridolfi)	
		• Conducting debris removal at Moss Point Garrison. It will last through summer's end.	
		Beginning prep work at Winnipeg Garrison. Will do debris removal and some limited sampling in areas where contamination is anticipated. This work will be done during June.	
		Between 9 and 19 July, some soil boring and subsurface soil sampling will be conducted at the Air Warning Station and Quarter Master Utility buildings. These are FUDS sites.	
		• The MIC has 3 crews working, made up of 14 people total. They expect to work until September.	

ENGINEERING GROUP INC.

Project Note

Engineers and Constructors

ALASKA OPERATIONS

Contract No. DACA85-95D-0018 Project: Annette Island Page 3 DC#AKT-J07-05M314-G01-0049

2.4	USAED – (Johnston/Dokoozian)	
2.7	 JE mobilized 11 June to Annette Island. Waiting to review the MIC/Ridolfi workplan. 	
2.5	USCG - (Not present)	
3.0	Action List	
	• FAA not present. Did not address their actions.	
	• MIC, Benson not present – did not address their actions.	
4.0	Discussions and New Issues	
	• Soil Stockpiling: Johnston would like to coordinate with MIC/Ridolfi on locations for soil stockpiling at Annette Island. Ridolfi will be at Annette next week. Slagle will look at the location that Ridolfi has in mind, when she goes to Annette Island the week of June 25.	
5.0	Newsletter Articles/Website Update	
	• Newsletter articles / web site updates are due to Benson and Allery by 16 July 2001.	
6.0	Teleconference/Meeting Schedule	
	Next teleconference is scheduled for 26 June at 1:30 pm AST.	
7.0	Closure	
	Teleconference ended at 2:00 p.m.	